



BHRUHAT BANGALORE MAHANAGARA PALIKE**FORM OF PROPOSAL FOR GRANTING EXTENTION OF TIME**

1	Name Of Work	Providing Street light fitting along with connected accessories like automatic Timer, Control wire, Poles, etc., in Judicial L/o, Allalasandra and surrounding areas in Ward No-04
2	Estimate cost / amount	5.00 Lakhs
3	Name Of Contractor	M/s Sreehari Electricals
4	Amount of Contractor	Rs. 3,88,920.00
5	Agreement No.	44/11-12, Date: 11-07-2011
6	No. and date Under which the work order has been issued	EE/ELE/BBMP/YZ/WO/44/11-12, Date: 11-07-2011
7	Time limit originally fixed for completion	~~10-09-2011~~ 10-10-2011
8	Date of application by the contractor for granting extension	22-10-2011
9	Date of receipt of application in the sub-division office	24-10-2011
10	Extension granted if any	YES
	1. Form	
	2. Form	
11	Work Carriedout by the contractor during the original period stipulated in contract	1960
12	Work carried out during the first period of extension	90%
13	Work carried out during And extension	100%
14	Time now applied for	
15	Date of recommending time limit applied	24-10-2011
16	Wheather the original application of contractor is enclosed	Yes

17	Balance work remaining to be done	Nil
18	Probable time required for completion of remaining work	Nil
19	Cost of work charged establishment charge on the work after the expiry of original period	Nil
20	Whether the notice as per clause has been issued	
21	Report by Asst. Executive engineer	may be considerable on the basis of medical ground
22	Recommendation of executive engineer	


Asst. Engineer BBMP


Asst. Executive Engineer

BBMP Yelahanka Zone

EOT is granted for 1870 days.

 22/11/16
Executive Engineer
BBMP Yelahanka Zone


Chief Engineer
BBMP Yelahanka Zone
Bangalore